

MELBOURNE FIRE DOORS Pty Ltd FIRE DOOR CERTIFICATION CHECK LIST

Date: _____ Reference No.

Project: _____

Builder: _____

Installer: _____

Door Location: _____

Note:- ONE FIRE DOOR TYPE & HARDWARE COMBINATION ONLY PER SHEET

FIRE DOOR TYPE **MAXI 45-49mm** **MINI 35-39mm** (Tick appropriate boxes)


| | 1/2 Hour | 1 Hour | 2 Hour | 4 Hour | 1 Hour KDHW JAMB |
|--------------|--------------------------|--------------------------|--------------------------|--------------------------|---------------------------------------|
| Single Leaf | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Std 140 x 30 <input type="checkbox"/> |
| Double Leaf | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Custom FR <input type="checkbox"/> |
| Sliding Door | N/A | N/A | N/A | N/A | N/A |

WALL CONSTRUCTION (Tick appropriate box)

Brick Block Cast in Concrete

Metal Stud Timber Stud Other (Specify) _____

FIRE RATED FRAME



Stop Depth (D) 25 or 30 15

Rebate Width (W) 51 41

Frame Backfilled Yes No

1.55mm Metal Frame Yes No

Back Fill must be done as per AS1905.1 2005 KDHW

FIRE DOORS

(Maximum Clearance)

Top (3mm) Sides (3mm) Bottom (10mm)

Hardware Fitted

Make & Model of Lock fitted: _____

Make & Model of Closer fitte _____

Other Hardware fitted: _____

Latch bolt material Brass S/Steel Steel Other _____

Striker plate material Brass S/Steel Steel Other _____

Lock backset 60mm 70mm 127mm Other Night Latch

Closer backcheck fitted Yes No

DOUBLE DOORS

Sequence closing device Yes No

Head latch Fitting Yes No

Clearance between lears mm

SLIDING FIRE DOOR

Clearance Bottom- N/A mm Overlap right side N/A mm EMHO fitted N/A

Clearance wall-door N/A mm Overlap left side N/A mm Track type N/A

Overlap Top N/A mm Direction Arrow fitted N/A Bracket N/A

Clearance under weight cover N/A mm. (not less than 150mm from floor)

The above fire door assemblies have been installed as per the above information

Tags Required Yes No

Company Name: _____ Signed (Installer) _____

Note: It is the responsibility of the installer / Builder to insure that all information recorded on this sheet is correct. The installer / Builder will take sole responsibility of the installation and insure the door operation and finished clearances are in accordance with AS1905.1 for fire rating and complies with the BCA C3.6 - 3.11G . If the information supplied above is found to be incorrect or misleading, MFD will accept no responsibility and tagging & certification may be deemed void.