

Project:

Site Address:

Builder:

Door No.: **Level:** **Location:**

Fire Door Type: Maxi 45-49mm Mini 35-39mm (Tick Appropriate)

Fire Door Combination: Single Pair


FRL: 30 Min 1 Hour 90 Min 2 Hour 3 Hour 4 Hour
-/30/30 -/60/30 -/90/30 -/120/30 -/180/30 -/240/30

Wall Construction: (Tick Appropriate)

Speedpanel Block Timber Stud Cast in Concrete
Hebel Brick Metal Stud Other (Specify)

Frame Details: (Input Value) (Tick Appropriate)

Stop Depth (D) mm Frame Material: Zinc Gal S.S MDF KDHW
Rebate Width (W) mm Frame Guage: 1.55 1.15 Other (Specify)
Frame Backfilled: YES NO N/A



Fire Door Clearance: (Max 3mm) (Max 3mm) (Max 10mm) (Input Value)
Top mm Sides mm Bottom mm

Hardware Fitted:

Lock Make: Lock Model:

Closer Make: Closer Model:

Other Hardware:

Latch Bolt Material: Brass S/Steel Steel Other (Specify) (Tick Appropriate)

Striker Plate Material: Brass S/Steel Steel Other (Specify)

Lock Backset: 60mm 70mm 127mm Other (Specify)

Closer has Backcheck: YES NO

Pair Doors: (If Applicable) (Tick Appropriate)

Sequence Closing Device: YES NO

Head Latch Fitted: YES NO

Clearance Between Leaves: mm (Input Value)

The above fire door assemblies have been installed as per the above information: YES NO

Door and/or Frame Tags are required: YES NO

Company Name: **Installer:** Name:
Signed: Date:

Note: It is the responsibility of the installer / Builder to insure that all information recorded on this sheet is correct. The installer / Builder will take sole responsibility of the installation and insure the door operation and finished clearances are in accordance with AS1905.1 for fire rating and complies with the BCA C3.6 - 3.11G . If the information supplied above is found to be incorrect or misleading, MFD will accept no responsibility and tagging & certification may be deemed void.

Office Use Only **Certificate No.:**

Tag No.: